




Central Energy Plant Renovation and Upgrade

CEP Boiler Delivery [Part 1/2]

- 
SHA Permitted Delivery Route


UMD Delivery Route


Delivery Area



- Construction Activities:

Boiler 1 to arrive the night of June 17th/early morning of June 18th

Boiler 2 to arrive the night of June 18th/early morning of June 19th

Both boilers to arrive between 12:00 AM and 4:00 AM.

Delivery duration from Route 1 to temporary placement at Fuel Oil Yard to take ~30-minutes
- Delivery Order of Operations:

1 - Exit I-495 to Route 1.

2 - Route 1 southbound to Hotel Drive

3 - Exit Route 1 to Hotel Drive

4 - Hotel Drive eastbound to delivery area

5 - Set Delivery

Flaggers to be provided along all entrances to route 1 and Hotel Drive during delivery.