



DEPARTMENT OF
**ENVIRONMENTAL SAFETY,
SUSTAINABILITY & RISK**

Tracking Number	63278		
Start Date:	2026-02-28	End Date:	2026-02-28
Building:	143	Floor/Room:	0102 , Basement
Start Time:	6am	Completion Time:	4 pm
Description:	Welding ,Cutting, grinding, brazing		
Person in Charge:	Craddock Mech	Phone Number:	540-849-6120
Department/Company:	HVAC		

DO NOT CUT, WELD, GRIND, SOLDER OR USE ANY OTHER FLAME OR SPARK PRODUCING EQUIPMENT UNTIL THE FOLLOWING PRECAUTIONS HAVE BEEN TAKEN BY PERSON DOING HOT WORK.

1. All equipment to be used has been inspected and is in good repair.
2. Floors and surrounding area are clear of combustible materials within 35 feet of the work area.
3. Materials that cannot be moved are protected with noncombustible material or cover.
4. Floor openings within 40 feet are tightly covered.
5. A responsible fire watcher has been assigned to watch for dangerous sparks in area, as well as floors above and will remain on the job site for 30 minutes after completion of hot work.
6. Appropriate fire extinguishing equipment is on site
7. The sprinkler system, where provided, is in service.
8. Appropriate arrangements have been made with UMD Facilities Management to prevent the accidental activation of fire detection and alarm systems. Call (301) 405-2222 for outages.
9. There are no flammable liquids, vapors, dusts, lint Or equipment containing such materials in the work area.

Fire Watcher Signature _____ Date _____

IN CASE OF FIRE OR OTHER EMERGENCY CALL 9-1-1